



Weekly Project Update – April 11, 2019

4th street revitalization

Stay Updated. Find us online.



A Virtual Flythrough of the project is available for viewing and downloading to your website at www.losranchosnm.gov

For questions or concerns, please contact the Village of Los Ranchos at 505-344-6582 or at 6718 Rio Grande Blvd., NW

Construction Activity

Demolition continues on the West Side

Demolition on the west side of 4th Street has begun with the sawcutting of the asphalt in the traffic lane and the demolition of sidewalks and gutters in the construction zone. This operation will continue between Pueblo Solano and Shulte through this week.

Milling of asphalt will begin on Monday, the 15th and is expected to take four to five days. Temporary driveways for business access will be constructed as the milling operation progresses.

When demolition is complete, construction will begin in the area between Tyler and Green Valley, as well as on the north end of the project at Pueblo Solano progressing south.

María G. Rinaldi, Project Manager
505-344-6582/505-379-8982 cell
mrinaldi@losranchosnm.gov info@losranchosnm.gov



2018
4TH STREET PROJECT

VILLAGE OF LOS RANCHOS DE ALBUQUERQUE

The 4th Street Project Office at 338 Osuna is open to the public Tuesdays-Thursday 9:00am-4:00pm or by appointment. The office is intermittently closed for meetings.