

# CONSTRUCTION TESTING & ENGINEERING, INC.

P.O. BOX 271125, SALT LAKE CITY, UTAH 84127-1125 (801) 972-4001 • Construction.Testing@gmail.com

# SOIL MOISTURE-DENSITY RELATIONSHIP

CLIENT:	Lakeview Rock Products	<b>DATE:</b> March 28, 2022, Mon.				
PROJECT:	QC Testing, North Pit	WORK ORDER: 7674				
CONTRACTOR:	Lakeview Rock Products	FILE:	125-1			
TEST METHOD:	ASTM D 1557-91 / AASHTO T-180, Method B					
PROCTOR DATA						
	SOURCE OF MATERIAL:	North Pit stockpile				
	-3/4" MAXIMUM DRY DENSITY:	134.6				
	-3/4" OPTIMUM MOISTURE CONTENT:	9.2				
	MOISTURE CONTENT AS RECEIVED:	3.8				


### QUALITATIVE / PHYSICAL SOIL DESCRIPTION (ASTM D 2487 / D 2488):

## Type 3 Sand (manufactured/M-sand):

Coarse-grained soil comprised of 63.5% well-graded angular sand; 26.6% well-graded minus 3/8" angular (crushed) gravel; and 9.9% non-plastic silt.

Soil color: Medium grey-tan at optimum moisture; light grey when dry.

Note: See related/attached sieve analysis test report (pg 2).



CONSTRUCTION TESTING & ENGINEERING, INC. CERTIFIED TEST REPORT:

David K. Megeath, Manager

Page 1 of 2



# CONSTRUCTION TESTING & ENGINEERING, INC.

P.O. BOX 271125, SALT LAKE CITY, UTAH 84127-1125 (801) 972-4001 • Construction.Testing@gmail.com

### SOILS TEST REPORT

**CLIENT:** Lakeview Rock Products PROJECT: QC Testing, North Pit

RE: Type 3 Sand (manufactured/M-sand)


SPECIFICATION REQUIREMENTS: NA, reference testing, see %'s below

**DATE:** March 28, 2022, Mon. FILE #: 125 / WO #: 7674

### SIEVE ANALYSIS RESULTS ASTM C 117 / C 136

Sieve Size	Sieve Opening in mm	Individual % Retained	Accumulated % Retained	**RESULTS** % Passing	Ideal /Tolerance Gradation % Passing
3/8"	9.5	0	0	100	100
1/4"	6.3	13.8	13.8	86.2	NA
#4	4.75	12.8	26.6	73.4	и
#10	2.0	29.2	55.8	44.2	
#40	.417	23.5	79.3	20.7	а
#200	.075	10.8	90.1	9.9	ш

Test sample dry weight: 1137 grams



### REMARKS:

Source of material: North Pit stockpile Moisture content as received: 3.8%

Sand, gravel physical appearance/shape: Angular

CONSTRUCTION TESTING & ENGINEERING, INC. CERTIFIED TEST REPORT:

David K. Megeath, Manager

Page 2 of 2