

KC STREETCAR MAIN STREET EXTENSION QUARTERLY REPORT



ENGAGEMENT HIGHLIGHTS

	Second Quarter	Project to Date
Stakeholder Meetings	7	95
Targeted Stakeholder Emails Sent	226	2,050
Door-to-Door Outreach	237	1,610

PROJECT PROGRESS

Track Constructed to Date	34,640 ft. (94%)
OCS Foundations Drilled & Poured to Date	324 (92%)
OCS Poles installed to Date	295 (84%)
Overall Project Progress	82%

Stay Cool... Hot Wires Overhead

The Overhead Catenary System (OCS) poles are installed and wires are up! These OCS wires will power the streetcar and receive electricity from the five new traction power substations located along the extension.

DO NOT climb the poles or touch the wires in any way. The OCS wires are always hot and are powered with more than 750v DC of electricity. **Coming in contact with hot wires can have fatal consequences.**

CONSTRUCTION HIGHLIGHTS

Crews began installing shelters on platforms in June 2024. Eight shelters were installed this quarter.



The Pershing Crossover was completed in time to reopen the intersection to traffic ahead of Memorial Day weekend. This is where the existing downtown streetcar starter line will connect to the Main Street Extension.



Crews have started installing the OCS wires, frames, and arms from Pershing Road to 31st Street.



Scan for more images of our progress

Let's get social!
@BuildKCSC #Ridein2025 
buildKCstreetcar.com

