

Job:
Contact:
Address:
Phone Number:



TEMPLATE CHECKLIST

Templating is one of the most integral parts of our custom concrete process. It is essential that every single item on this list be completed and considered before we come to make a template of your project. We strive for a great fit when we install to reduce time and cost. It is crucial that the measurements and information we gather for your project are accurate before we begin building the concrete mold, otherwise the piece will be 99% correct and 100% useless.

Checklist

- Cabinets installed planar, level and in their final position
- Cabinet end panels and filler strips installed planar, level and in their final position.
- Walls finished and sanded.
- Under mount/drop-in sinks with corresponding templates are on site for visual inspection. *
- Faucets and other plumbing parts are on site for visual inspection. *
- Insta-hot, disposer switches, filtered water faucets etc. are on site for visual inspection. *
- Information for anything that goes through or immediately adjacent to countertops is provided.
- Information for any other appliances that will affect the concrete is provided (cooktops, ranges, etc.)

*As a general rule, Greyrock Concrete only mounts sinks that are installed post countertop install and would need them on site at template. We do not install sinks that are installed prior to countertop install. (Under mounted cast iron, granite composite, fired clay, concrete/stone etc.) We require that aforementioned sinks are installed prior to our arrival to template.

*Greyrock Concrete may take faucets, sinks and other plumbing parts off site for reference.

Disclaimers:

- If Greyrock arrives at the job site and this checklist is not complete, a return trip fee of \$2/mile from our Fort Collins shop will be charged.
- Turnaround time starts when the template is made, so if everything on this list is not complete, it will increase the lead time of your project.
- Incorrect specifications resulting in poor fit are not the responsibility of Greyrock Concrete.
- Greyrock Concrete is not liable for mistakes in measurement or templating by other parties.

Signature below indicates that you have read and understand the information above and that all items in the checklist are complete. Please sign and email to info@greyrockconcrete.com prior to template date. Template date will only be scheduled once this checklist is complete.

Confirm selected color and finish: _____

Confirm selected thickness: _____

Name _____ Signature _____ Date _____